



## CONSTRUCTION REPORT April 2018

---

### **East Campus: Building 1B Interior Renovation**

- Contract award and start of Construction March 3/12/ 018
- Substantial Completion July 2018
- Olerich Contractor is working night shift to avoid disturbing classes.
- Occupancy August 2018



### **Osceola Campus: Center for Accelerated Training (CAT) Building**

- GMP Contract Signed 03/27/2018
- Construction start on site 4/02/2018
- Substantial Completion November 2018
- Occupancy January 2019

### **Osceola Campus: Careers in Industry and Technology Building (CIT)**

- Pursuing the addition of a third floor shell
- Guaranteed Maximum Price (GMP) proposal for construction June 2018
- Substantial Completion December of 2019
- Occupancy January 2020

### **Downtown Campus**

- Construction is on schedule. Pouring of elevated slabs has begun and progressed to the third floor.
- Substantial completion of the base building and tenant improvements May 31, 2019
- Occupancy August 2019

