

CONSTRUCTION REPORT

CONSTRUCTION REPORT

September, 2013

West Campus - Student Services Building Renovation

Both Phase I and Phase II have been completed, which has allowed the following departments to occupy their renovated space: Answer Center, Admissions, Assessment, Atlas Lab, Bridges, Business Office, Functional Techs, Enrollment Services and the Internship program.

Construction of Phase III is scheduled to be completed by the end of September. Installation of furniture and equipment will immediately follow.

Osceola Campus – Building 2 Renovations

Phase I construction is on schedule and near the finishes (painting, carpet, etc.) stage. Completion will be mid-September with furniture moves, telephone and computer set-ups.

Phase II (Student Development/Government and the Orientation Suite) and Phase III (Career Center/Internship and Counseling/Financial Aid) have been combined into one phase. Hence, demolition in Phase II will start immediately following the completion of Phase I. The project is scheduled to be completed by the end of January/beginning of February 2014.

District Office

Demolition is underway and remodeling will start in mid- September. The scheduled completion date for the project is mid-May 2014.