

# **CONSTRUCTION REPORT**



## CONSTRUCTION REPORT

October 2013

### West Campus – Student Services Building Renovations

Both Phase I and Phase II are complete and the departments are occupying the renovated spaces.

Part of Phase III is complete and occupied, and the remainder will be completed by mid-October. This will conclude the project.

### Osceola Campus – Building 2 Renovations

Phase I is complete and is fully occupied.

The entire south side of the atrium will now be renovated in Phase II. Demolition began September 30. The project is scheduled to be completed by February 2014.

### District Office

Selective demolition, structural steel and fire proofing are complete. Framing, rough mechanical plumbing and electrical started in the second floor. Window framing and prepping is at 50% complete. Site work for parking has begun. Project is on schedule for completion in May.