



CONSTRUCTION REPORT

January, 2015

East Campus – Film, Sound, Music Technology Building and Plant Operations Facility

This is a two-phase project with Phase 1 including:

- the design, construction, and relocation of plant operations staff and equipment into a Plant Operations and Maintenance (POM) Facility at the south end of the campus; and
- the concurrent design of the Film, Sound & Music Technology Building;

Phase 2 continues with the project and involves the demolition of the current, antiquated POM modular village and ancillary spaces, then the construction of the Film, Sound & Music Technology Building.

We had originally anticipated bringing the GMP for Phase 1: POM Facility to the Board in February, but upon review of the proposed costs associated with both it and early cost estimates for Phase 2, we are not ready to bring this forward at this time. Rather, we will continue to work diligently with the design and construction teams to bring both projects in on-or-under budget. We anticipate bringing the GMP for Phase 1 to the Board for approval in April and the GMP for Phase 2 in June.

Architect: DLR Group
Construction Manager: Skanska