



CONSTRUCTION REPORT September 2018

Osceola Campus: Center for Accelerated Training (CAT)

- Exterior brick installation is at final stages.
- Sewer, Fire and water connections to existing system completed
- Interior Framing and MEP rough in are in progress
- Substantial Completion November 2018
- Occupancy January 2019



Osceola Campus: Career in Technology Building (CIT)

- Guaranteed Maximum Price (GMP) proposal September 2018
- Substantial Completion December of 2019
- Occupancy January 2020



Downtown Campus

Union West (Student Services, Culinary & Hospitality Building):

- Pouring of elevated slabs has progressed to the twelfth floor
- Exterior windows being installed on the third and fourth floors
- Construction on schedule
- Substantial completion May 2019
- Occupancy August 2019



UCF Academic Commons:

- Fourth floor and roof slab are poured
- Implementing schedule recovery plan
- Occupancy August 2019

