



CONSTRUCTION REPORT February 2019

Osceola Campus

Center for Accelerated Training (CAT)

- Substantial Completion 11/02/2018
- Building occupied in December
- Classes 1/07/2019
- Punch list completed February 4, 2019



Career in Technology

- Underground utility is complete
- Concrete panels are up and braced
- Substantial Completion December of 2019
- Occupancy January 2020



Downtown Campus

Union West (Student Services, Culinary & Hospitality Building)

- Exterior skin and glazing proceeding
- Interior utilities rough-ins and wall framing are continuing
- Drywall installation in progress
- Substantial completion May 2019
- Occupancy August 2019



UCF Academic Commons

- Exterior precast panels installed
- Interior utilities rough-ins are continuing
- Garage construction started.
- Building Occupancy August 2019

