



CONSTRUCTION REPORT May 2019

Downtown Center for Accelerated Training

- Demolition work is complete
- Wall framing underway
- Completion scheduled for August 2019

Career in Technology

- Roof is complete, started fire proofing & interior wall framing
- Mechanical, electrical and plumbing rough-in underway
- Occupancy January 2020

West Campus Building 5 Roof Replacement

- Existing roof removal underway
- Completion is scheduled for end of July 2019

West Campus Communication Lab

- Staff relocated into temporary space
- Demolition work commenced

Downtown Campus

Union West (Student Services, Culinary & Hospitality Building)

- Finish work continues, epoxy floors in kitchens are installed and painting in progress
- Kitchen equipment being installed, furniture scheduled for July delivery
- Substantial completion June 2019
- Occupancy August 2019

UCF Academic Commons

- Finish work continues
- Furniture scheduled for July delivery
- Garage construction continues
- Building occupancy August 2019, Garage occupancy TBD

