



CONSTRUCTION REPORT June 2019

West Campus Building 5 Roof Replacement

- Roof is 90% complete, installing sheet metal
- Completion is scheduled for end of July 2019

Downtown Campus Union West

- Above ceiling inspections complete on third floor.
- Delivery of kitchen equipment and installation continues
- Finishing work continues. Painting in progress. Carpet begins June 1
- Furniture scheduled for July delivery
- Substantial completion: June 2019
- Building occupancy: August 2019

Downtown Center for Accelerated Training

- Drywall finishes started
- Above ceiling rough-in is in progress
- Completion scheduled for August 2019

Downtown Campus UCF Academic Commons

- Finishing work continues
- Furniture scheduled for July delivery
- Parking garage available September 2019
- Building occupancy: August 2019

West Campus Communication Lab

- Completed demo and started new wall framing
- In wall and above ceiling rough-in for MEP is in progress
- Occupancy is scheduled for August 14, 2019

Career in Technology

- Wall framing is complete, started drywall on third floor
- Windows are installed at north and south sides
- Mechanical, electrical and plumbing rough-in underway
- Occupancy: January 2020

