



CONSTRUCTION REPORT September 2020

West Campus Roundabout:

- Project opened successfully on August 12th



West SSB Roof:

- Project started on August 21st
- Scheduled to be complete in December



Osceola Campus Connector Road:

- Concrete work is complete
- Subbase for the road started September 8th
- Scheduled to be complete in October



Osceola, Building 1 Renovation:

- Project submitted for permit
- Mobilization and Demolition starting the week of September 14th

