



## CONSTRUCTION REPORT April 2021

---

### **Osceola, Building 1 Renovation:**

- Final inspection scheduled for 4/21/2021.
- Architectural walk through is on 4/26/2021.
- Project on schedule and estimated to be complete in May.



**District Office Roof & Building Envelope:**

- Metal roofing and flashing installation almost completed.
- Building envelope started.
- Project on schedule and estimated to be complete in May.



**Midtown CAT**

- NTP was issued to Charles Perry & Partners on 4/5/2021.
- Substantial completion is scheduled for 08/12/2021.

