



CONSTRUCTION REPORT April 2015

East Campus – Film, Sound, Music Technology Building and Plant Operations Facility

The March 2015 construction estimates for the two buildings: Film, Sound & Music Technology Building and the Plant Operations Facility were in budget. The design for Plant Operations Facility is complete. The design for the FSMT, which is in Phase II, is scheduled to be completed in July 2015.

The consolidated Guaranteed Maximum Price (GMP) for both phases is scheduled to be presented to the Board during the September 2015 meeting.

The current schedule is:

Board meeting for GMP approval:	September 2015
Start Phase I construction: Plant Ops:	October 2015
Occupy new Plant Ops:	May 2016
Start Phase II construction on new FSMT:	May 2016
Occupy new FSMT:	June 2017

Architect:	DLR Group
Construction Manager:	Skanska