



CONSTRUCTION REPORT

July 2014

Criminal Justice Institute

Project is progressing as scheduled. Ceiling tiles have been installed. Test and balance is complete. Carpet was completed in late June. Final inspections will follow. The project will be complete by the mid-July 2014.

Progress continues on the thermal energy storage system expansion. The work is anticipated to be complete by mid-July 2014.

East Campus – Film, Sound, Music Technology and Plant Operations Facility

The first meeting with the user groups was held June 17, 2014. Conceptual design is in progress. The RFP process for the Construction Manager has begun. Interviews were held July 2, 2014, and Skanska USA was selected as the top contractor.

The new building is scheduled to open by Fall of 2016.