



CONSTRUCTION REPORT
May 2015

East Campus – Film, Sound, Music Technology Building and Plant Operations Facility

The construction estimates for the two phases: Film, Sound & Music Technology Building (FSMT) and the Plant Operations Facility are in budget. The design for Plant Operations Facility is complete. The 50% Construction Documents for FSMT were delivered May 5, 2015. The 100% Construction Documents are due July 30, 2015.

The Guaranteed Maximum Price for both Phase I and Phase II are scheduled to be presented to the Board during the September 2015 meeting.

The current schedule is:

Board meeting for GMP approval	September 2015
Start construction on new Plant Ops	October 2015
Occupy new Plant Ops	May 2016
Start construction on new FSMT	May 2016
Occupy new FSMT	June 2017

Architect: DLR Group
Construction Manager: Skanska