



CONSTRUCTION REPORT September 2016

East Campus – Plant Operations Facility

The Plant Operations Facility was completed on July 14th, 2016, and the team moved in immediately after. Punch list was completed during the move in process.

East Campus – Film, Sound, and Music Technology Building

Like Plant Operations, the project is in budget and has been approved by the Board. Skanska installed erosion control and construction fencing during the first week of June, immediately followed by surveying and demolition of existing facilities. Control point were established and existing underground utilities were relocated. New water, forced main, storm lines and underground utilities are in progress. Building foundation were completed the first week of September. Precast panels erection started the second week of September and are scheduled to be completed by end of third week of October.

Demolition of Existing Facility & Start Construction on FSMT	June 9, 2016
Occupy FSMT and Certificate of Occupancy	June 30, 2017
Classes Start	August 28, 2017

Poinciana Campus: Building 1

Clancy & Theys started site work immediately after receiving the Notice to Proceed on 6/27/16. Installed silt fence, construction fence and established access road to the site. Building one foundation is 100% complete and underground utilities are in progress. Structural steel erection will start at the end of September. Until then, C&T will be forming and prepping the slab for concrete. Central Utility Plant's foundation is also completed and masonry work started and scheduled to be completed by the end of September.

Current Project Schedule:

County Mass Grading Completed – Phase I	June 1, 2016
Clancy & Theys Start Site Construction	June 27, 2016
Board Meeting requesting GMP approval of building:	July 27, 2016
Start Building Construction:	July 28, 2016
Occupy Building / Classes Start:	August 28, 2017