



## **CONSTRUCTION REPORT June 2016**

### **East Campus – Plant Operations Facility**

---

The Plant Operations Facility is still on track to be completed by end of June and Plant Operations staff will start moving in by the first week of July. The metal building installation is complete – with windows and doors, civil/site concrete, parking lot asphalt and striping completed in mid-June. With Duke Energy’s installation of the transformer on June 3 we are on permanent power – allowing all of the air handling units (AHUs) to be started and the building “dried out” so that interior finishes (dry wall finishing, paint, acoustical ceiling and trimming) can start taking place.

The East Campus based Plant Operations team vacated the existing facilities on May 18 in preparation for the associated demolition of the existing facility and construction of FSMT Building starting June 9, 2016.

**Occupy New Plant Operations Facility**

**June 28, 2016**

### **East Campus – Film, Sound, and Music Technology Building**

---

Like Plant Operations, the project is in budget and has been approved by the Board. Skanska installed erosion control and construction fencing during the first week of June, immediately followed by the locating of privately owned utilities, surveying and demolition. The preconstruction kick off meeting was conducted on June 19.

**Demolition of Existing Facility & Start Construction on FSMT**

**June 9, 2016**

**Occupy FSMT and Certificate of Occupancy**

**June 30, 2017**

**Classes Start**

**August 28, 2017**

## **Poinciana Campus: Building 1**

---

100% Construction Documents were submitted May 25, 2016. The GMP is due from Clancy & Theys June 29, 2016, and will be presented to the District Board of Trustees on July 27, 2016.

Clancy & Theys started site work the first week of June after the County completed the mass grading of the site as Phase 1.

### ***Current Project Schedule:***

<b>County Mass Grading Completed – Phase I</b>	<b>June 1, 2016</b>
<b>Clancy &amp; Theys Start Site Construction</b>	<b>June 1, 2016</b>
<b>Board Meeting requesting GMP approval of building:</b>	<b>July 27, 2016</b>
<b>Start Building Construction:</b>	<b>July 28, 2016</b>
<b>Occupy Building / Classes Start:</b>	<b>August 28, 2017</b>