



CONSTRUCTION REPORT February 2018

East Campus: Building 1B Interior Renovation

- Borelli Architects completed the 100% construction documents
- Project to be competitively bid to pre-qualified contractors February 2018
- Contract award and start of Construction March 2018
- Substantial Completion July 2018
- Occupancy August 2018

Osceola Campus: Center for Accelerated Training (CAT) Building

- Value Engineering and re-design addendum complete
- Guaranteed Maximum Price (GMP) proposal February 2018
- Construction Start March 2019
- Substantial Completion November 2018
- Occupancy January 2019

Osceola Campus: Career in Technology Building (CIT)

- Schematic design completed January 2018, currently in Design Development Phase
- Storm Water Permit approved January 2018
- Early construction, foundations, concrete, and steel May 2018
- Guaranteed Maximum Price (GMP) proposal for construction June 2018
- Substantial Completion July 2019
- Occupancy August 2019

Downtown Campus

- Foundations and Structure are underway
- Construction documents for tenant improvements finalized December 2017
- Substantial completion of the base building and tenant improvements May 31, 2019
- Occupancy August 2019

